



Gantt View

Calendar View

ID	Task Name	Start	Work Days	Finish	% Complete	06 Sep	
1	Foundation	9/8/2020 Tue	17 days	9/30/2020 ...	0%		
10	Framing	10/1/2020 ...	25 days	11/4/2020 ...	0%		
11	Truss Set	10/15/2020...	2 days	10/16/2020...	0%		
12	Roofing	10/27/2020...	5 days	11/2/2020 ...	0%		
13	Windows & Exterior Doors	11/3/2020 ...	2 days	11/4/2020 ...	0%		
14	Soffit & Fascia	11/5/2020 ...	5 days	11/11/2020...	0%		
15	Siding	11/12/2020...	15 days	12/4/2020 Fri	0%		
16	Rough-In	11/5/2020 ...	20 days	12/4/2020 Fri	0%		
21	Drywall	12/7/2020 ...	38 days	2/1/2021 M...	0%		
26	Painting	2/2/2021 Tue	5 days	2/8/2021 M...	0%		
27	Trim	2/9/2021 Tue	18 days	3/4/2021 Thu	0%		
34	Closing	3/5/2021 Fri	1 day	3/5/2021 Fri	0%		

Copyright 2005-2020 CoConstruct, LLC. All rights reserved.